Cedar Falls Community School District High School Portable Relocation Project Budget Summary

Contract awarded to - Koch Construction, Cedar Falls, Iowa

- Aylsworth House Movers, Wadena, Iowa

Original Budget

Amount Under/(Over) Budget

Oliginal Baagot		
Original Contract Sum - Koch	Construction	161,878.00
- Aylsw	orth House Movers	22,000.00
Professional Design Budget		19,800.00
Other		500.00
Total Budget		204,178.00
Actual Budget - As of September 20, 2018		
Original Contract Sum - Koch	Construction	161,878.00
- Aylsw	orth House Movers	22,000.00
Contingency/Other		
Contractor - Cha	ange Order -25,854.00	
Testing	0.00	
Insurance 0.00		
Flooring 0.00		
Asbestos Removal 0.00		
Printing/Postage/Other 755.00		
Total Contingency/Other		-25,099.00
Professional Design (Architect/Engineer)		20,241.00
Total Expended - As of September 20, 2018		179,020.00

25,158.00

Note: Koch Construction original contract sum (\$161,878) included \$25,000 general allowance (contingency).