## Cedar Falls Community School District North Cedar School Project Budget Summary

Original	Budget
Crigina	Daagot

Final Projected Amount Under/(Over) Budget

Contract awarded to Cardinal Construction, Waterloo, Iowa on July 18, 2016

Original Contract Sum	\$8,898,160
Professional Design Budget	\$654,961
Soft Costs (consulting/printing/legal/etc.)	\$60,809
Asbestos Abatement	\$84,550
Testing (air/concrete)	\$33,054
Insurance	\$9,211
Other	\$9,128
Total Budget	\$9,749,873
Actual Budget - As of July 13, 2020	
	do 000 4 60
Original Contract Sum with changes	\$8,898,160
Contingency - Contractor Change Order	-\$216,075
Professional Design (Architect/Engineer)	\$654,961
Soft Costs (consulting/printing/legal/etc.)	\$25,133
Asbestos Abatement	\$85,492
Testing (air/concrete)	\$31,388
Insurance	\$13,886
Other	\$16,120
Sub-total	\$9,509,065
Less Weidt Group & CFU Energy Design Assistance	-\$11,530
Total Expended - As of July 13, 2020	\$9,497,535

\$252,338