## Cedar Falls Community School District Orchard Hill Elementary School Project Budget Summary

## Original Budget

Final Projected Amount Under/(Over) Budget

Contract awarded to Peters Construction, Waterloo, Iowa on July 18, 2016

Original Contract Sum	\$10,312,650	
Professional Design Budget	\$720,807	
Soft Costs (consulting/printing/legal/etc.)	\$55,000	
Asbestos Abatement	\$28,775	
Testing (air/concrete/well)	\$71,565	
Tree Removal	\$3,950	
Portable Relocation	\$28,408	
Insurance	\$9,606	
Other	\$6,367	
Total Budget		\$11,237,128
Actual Budget - As of July 13, 2020		
Original Contract Sum with changes		\$10,312,650
Contingency - Contractor Change Order		-\$79,556
Professional Design (Architect/Engineer)		\$720,807
Soft Costs (consulting/printing/legal/etc.)		\$28,271
Asbestos Abatement		\$34,130
Testing (air/concrete/well)		\$84,698
Tree Removal		\$3,950
Portable Relocation		\$28,408
Insurance		\$9,606
Other		\$28,337
Sub-total Sub-total		\$11,171,301
Less Weidt Group & CFU Energy Design Assistance		-\$24,400
Total Expended - As of July 13, 2020		\$11,146,901
•		. , , ,

\$90,227